



# DAILY DRILLING PROGRESS

Date : 21 July 2011

## GOLD - BANYUWANGI PROJECT :

**MD430-2 - DR-028 :** Continue rig move complete, rig up.

**MD440-1 - DR-036 :** Hole No: WB-04 **WATER BORE** : All Shift : Standby waiting chopper for rig move to WB-03.

**MD440-2 - DR-037 :** Hole No: GTD-212 : NQ size Drilled **16.50 mts**, Hole depth **585.65 mts**, Core recovery 98% to 100%. Broken with clay formation and circulation 5%.  
**Hyd pressure :** Pilot= 300 psi , Pull back= 2000 psi, Rotation= 1000 psi, Water= 160 psi.

**MD440-3 - DR-039 :** Hole No: GTD-208 : Rig move by chopper 20%, cementing skid bedlog.

**MD440-4 - DR-040 :** Hole No : GTD-214 : HQ size Drilled **29.00 mts**, Hole depth **428.50 mts**, Core recovery 100%, Circulation 80%, 19x ori shot.  
**Hyd pressure :** Pilot= 300 psi , Pull back= 2000 psi, Rotation= 1500 psi, Water= 200 psi.

**MD440-5 - DR-042 :** Hole No: GTD-213 : NQ size Drilled **33.10 mts**, Hole depth **593.00 mts**, Core recovery 96% to 98% to 100%, Circulation 90%, 22x ori shot.  
**Hyd pressure :** Pilot= 300 psi , Pull back= 1700 psi, Rotation= 1900 psi, Water= 400 psi.

**MD430-2 - DR028 (Candr ian) :** Hole No : CND-007 : All Shift : Standby waiting chopper, not moving because of chopper flying time runs out.

## DRILLING PRODUCTION PER DAY

PROJECT	PQ	HQ	NQ	REMARK
BANYUWANGI	-	29.00 m	49.60 m	
<b>TOTAL Drilled/day</b>	<b>!</b>	<b>29.00 m</b>	<b>49.60 m</b>	<b>GRAND TOTAL DRILLED : <u>78.60 mts/Day.</u></b>